

Water and Sewer Department Monthly Report						
August 2026						
PROJECT	Description	STATUS	DESIGNER	CONTRACTOR	START	COMPLETION
1 MG Water Storage Tank	Construction of a 1 million gallon elevated storage tank in the eastern region of Tontitown to supplement the City's water storage capacity. Currently, Tontitown has a 0.5 million gallon elevated storage tank that is undersized for storage needs for the city. At minimum, Arkansas Department of Health requires at least 24 hours of storage volume plus fire suppression; the current tank only provides less than ~12 hours of storage based on today's demand. Continued growth will only exacerbate the problem moving forward. The project has been approved by ADH.	Tank is currently out of service until SCADA controls can be completed.	Garver	Landmark Structures	TBD	May 2026
Brush Creek Sewer Interceptor	Project proposes the construction of approximately 6,000 linear feet of 18" sewer main from the Barrington Sewer Lift Station to the NCAA conveyance line at Javello Road. This project would decommission the Barrington Lift Station that is quickly approaching its maximum pumping capacity and will require a major upgrade in the near future. The interceptor line would also reduce operations and maintenance for the water and sewer department.	SWU service area agreement signed. Elm Springs in process.	Garver	Garver	TBD	TBD
Wastewater Master Plan	Project evaluates the sewer needs of the City by performing a hydraulic analysis of the current system and identifies future needs. The Master Plan identifies major system deficiencies, and proposes future projects to maximize the wastewater collection system. The master plan should be updated on a 5 year basis.	Gathering information and field data.	CK Civil	CK Civil	March 2026 - October 2026	
Hwy 112 Widening - W&S Relocation	Project will involve relocating several miles of water and sewer infrastructure along HWY 112 to support the expansion of the HWY by ArDOT. This extends from Tontitown North and South city limits. The project will be mostly reimbursed by ArDOT; however, all upfront costs will be the burden of the City until reimbursement. The City required by the State to relocate all utility lines in the ROW.	ArDot has cancelled the January 2027 bid date for this project.	ArDOT/Garver	ArDOT/Garver	2027	TBD
Tontitown Water Service Area Expansion	Project involves incorporating additional water service territory along the HWY 412 corridor, from Tontitown's western city limits to approximately Siloam Springs. This area has recently been released by Washington Water Authority. The City will need to divide service area amongst the local water utilities including Siloam Springs, Lincoln, Prairie Grove, and Highfill. Currently, a Preliminary Engineering Report needs to be submitted to the Arkansas Natural Resources Commission to finalize the area acquisition.	RDA Board met and dropped the suit that was filed in their name	City Engineer	In-House Project	Summer 2023	TBD

Chamber Springs Water System	Project to provide water service to Chamber Springs area where wells are contaminated and undrinkable. Residents are acquiring funding to construct system to be maintained by TWU once completed.	Project bids opened. Work to begin soon.	Crist Engineers	TBD	TBD	TBD
Roof Replacement for City owned buildings	Twelve City owned buildings were damaged in last year's hail storm. A bid request will be published in the newspaper and a contractor chosen to perform replacement on all buildings.	Contractor has begun	N/A	Arkansas Roofing Kompany	TBD	TBD
Wildcat Creek/Harmon Water Line Extension	Prepare plans for the next section of 8" WL extension between Harmon Road and S. Pianalto	Sent to ADH for review	Karstetter-Johnston	TBD	TBD	TBD