Public Works/Engineering Master Project List

April 2026

PROJECT	Description	STATUS	DESIGNER	CONTRACTOR	START	COMPLETION
1 MG Water Storage Tank	Construction of a 1 million gallon elevated storage tank in the eastern region of Tontitown to supplement the City's water storage capacity. Currently, Tontitown has a 0.5 million gallon elevated storage tank that is undersized for storage needs for the city. At minimum, Arkansas Department of Health requires at least 24 hours of storage volume plus fire suppression; the current tank only provides less than ~12 hours of storage based on todays demand. Continued growth will only exacerbate the problem moving forward. The project has been approved by ADH.	Interior painting, plumbing and electrical	Garver	Landmark Structures	TBD	May 2026
Brush Creek Sewer Interceptor	Project proposes the construction of approximately 6,000 linear feet of 18" sewer main from the Barrington Sewer Lift Station to the NCAA convenyence line at Javello Road. This project would decommission the Barrington Lift Station that is quickly approaching its maximum pumping capacity and will require a major upgrade in the near future. The interceptor line would also reduce operations and maintenance for the water and sewer department.	Prepare service area agreement	Garver	Garver	TBD	TBD
Wastewater Master Plan	Project evaluates the sewer needs of the City by performing a hydraulic analysis of the current system and indentifies future needs. The Master Plan indentifies major system defencies, and proposes future projects to maximize the wastewater collection system. The master plan should be updated on a 5 year basis.	Work has begun	CK Civil	CK Civil	March 2026 - October 2026	
Hwy 112 Widening - W&S Relocation	Project will involve relocating serval miles of water and sewer insfrastructure along HWY 112 to support the expansion of the HWY by ArDOT. This extends from Tontitown North and South city limits. The project will be mostly reimbursed by ArDOT; however, all upfront costs will be the burden of the City until reimbursement. The City required by the State to relocated all utitlity lines in the ROW.	Plans are completed and in review	ArDOT/Garver	ArDOT/Garver	2027	TBD
Tontitown Water Service Area Expansion	Project involves incorperating additional water service territory along the HWY 412 corridor, from Tontitown's western city limits to approximatley Siloam Springs. This area has recently been released by Washington Water Authority. The City will need to divide service area amoungst the local water utilities including Siloam Springs, Lincoln, Prairie Grove, and Highfill. Currently, a Preliminary Engineering Report needs to be submitted to the Arkansas Natural Resourses Commission to finilize the area acquisition.	RDA Board met and dropped the suit that was filed in their name	City Engineer	In-House Project	Summer 2023	TBD
Chamber Springs Water System	Project to provide water service to Chamber Springs area where wells are contaminated and undrinkable. Residents are acquiring funding to construct system to be maintained by TWU once completed.	Design and Construction to proceed.	Crist Engineers	TBD	TBD	TBD
Roof Replacement for City owned buildings	Twelve City owned buildings were damaged in last year's hail storm. A bid request will be published in the newspaper and a contractor chosen to perform replacement on all buildings.	Contract awarded	N/A	Arkansas Roofing Kompany	TBD	TBD
Wildcat Creek/Harmon Water Line Extension	Prepare plans for the next section of 8" WL extension between Harmon Road and S. Pianalto	Awaiting CC approval	Karstetter-Johnston	TBD	TBD	TBD